

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY - Phase X – Warangal District - Package No. AP21XA 12 – Road from Kothathanda to Tharigopula of Narmetta Mandal – According Post facto Extension of Agreement Time up to 18.11.2014 (183 days) with out penalty – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 493

Dated: 4.08.2015.

Read the following:-

1. G.O.Ms.No. 362, PR&RD (Progs.II) Dept., dated: 9.11.2012.
2. From the ENC, PR & Admn., PMGSY, Hyd. Lr. No. AEE2/DEE/ PMGSY /AP21IXA12/WGL/2014, Dated: 16.6.15.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord Post facto Extension of Agreement Time up to 18.11.2014 for a period of (183 days) without imposing a penalty in respect of work “Road from Kothathanda to Tharigopula of Narmetta Mandal in Warangal District” under PMGSY Phase XA as the delay is not attributed to the Contractor due to land disputes.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in/

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J.RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Warangal District.
Copy to: The PS to Minister (PR&IT).
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER